

# D.H. WHITE ELEMENTARY MODULAR REPLACEMENT

AUGUST 2023



## PROJECT DESCRIPTION

The existing portables behind Building F will be removed as they are currently being leased by the District and are at the end of their useful life. They will be replaced with reconditioned modular buildings that will be installed on a permanent concrete foundation. The modular buildings will be placed near Building L as indicated in the master plan.

### UPDATE:

- Construction complete
- Punchlist in progress

RIVER DELTA UNIFIED  
SCHOOL DISTRICT



*Creating Excellence To Ensure That All Students Learn*

## SCOPE

TWO (2) MODULAR  
BUILDINGS TO REPLACE  
EXISTING PORTABLES

## BUDGET

PROJECT BUDGET:  
\$860,169  
FINAL BUDGET:  
\$853,342

## SCHEDULE

DESIGN: SUMMER 2022  
STATE APPROVAL:  
SUMMER 2022  
BID: FALL 2022  
CONSTRUCTION:  
WINTER 2023  
MOVE IN: FALL 2023

